

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES**

**REGION:** REGION VII - CENTRAL VISAYAS  
**PROVINCE:** CEBU  
**CITY/MUNICIPALITY:** CITY OF NAGA

**CALENDAR YEAR:** 2024  
**QUARTER:** 4

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
1. Proposed Construction of Multi-Purpose Covered Court CPDC POW#:2023-05-40-V	Brgy. Tuyan	15,947,120.92	09/22/2023	04/18/2024	100%	1,962,968.03	53 CD	completed on 9/2/2024 with suspension order #1 (10/4/2023), resume order #1 (12/27/2023), time extension #1 (1/2/2024), TE #2 (7/5/2024), TE #3 (8/5/2024), revised target completion date: (9/2/2024)
2. Proposed Multi-Purpose Building Phase 2 CPDC POW#:2024-04-42-V	Brgy. East Pob.	14,070,963.35	07/01/2024	01/26/2025	83%	1,491,510.30	14 CD	on going with variation order, time extension #1 (10/21/2024), revised target completion date: 2/9/2025
3. Improvement of Covered Court/ Evacuation Center CPDC POW#:2024-03-21-V	Brgy. Pangdan	3,528,060.09	06/21/2024	12/17/2024	100%	3,528,060.09	N/A	completed on 10/17/2024

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**ROWENA R. ARNOZA**  
 Local Budget Officer

  
**KELVIN RAY L. ABABA**  
 Local Accountant

  
**VALDEMAR M. CHIONG**  
 Local Chief Executive